

(様式1)

南相馬市 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

南相馬市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	958,585	0
H24	17,477,293	1,791,527	
H25	10,812,506	8,963,647	
H26	3,217,385	8,586,948	
H27	2,526,083	8,412,910	
H28	2,067,357	2,030,684	
H29	0	856,509	
H30	11,174	589,846	
H31	13,620	492,032	
H32	0	▲ 1,234,274	
合計	37,084,003	30,489,829	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	37,084,003	0	32,283,870	4,800,133

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	104,600	36,638
H24	1,746,111	348,420	
H25	3,258,567	1,288,985	
H26	6,601,373	2,706,820	
H27	1,913,779	5,723,070	
H28	0	978,491	
H29	0	385,607	
H30	0	88,231	
H31	7,500	34,070	
H32	0	96,908	
合計	13,631,930	11,687,240	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	32,283,870	37,084,003	0	0	4,800,133
都道府県交付分	11,688,462	13,631,930	▲ 1,749,920	0	193,548
合計	43,972,332	50,715,933	▲ 1,749,920	0	4,993,681

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

南相馬市

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
1	A	-	4	-	1	-	市内埋蔵文化財発掘調査事業	小高区 鹿島区 原町区	市	市	直接	完了	40,835	24	~	32	H23			0	発掘調査予定 8件	
																	H24	30,626		0		
																	H25			0		
																	H26			503	▲ 503	発掘調査2件。整理調査。
																	H27			0		
																	H28			110	▲ 110	整理調査。29年3月報告書刊行。
																	H29			6,126	▲ 6,126	整理作業
																	H30			8,584	▲ 8,584	整理作業
																	H31			7,366	▲ 7,366	整理作業
																	H32			4,724	▲ 4,724	整理作業
			累計	30,626	0	27,413	3,213															
2	A	-	4	-	2	-	埋蔵文化財発掘調査事業(鹿島区)	鹿島区大森遺跡外8地区	市	市	直接	完了	40,835	24	~	28	H23			0	発掘調査完了 7件	
																	H24	30,626		7,628	22,998	
																	H25			10,349	▲ 10,349	発掘調査完了 7件
																	H26			819	▲ 819	整理調査。
																	H27			1,701	▲ 1,701	整理調査。
																	H28			550	▲ 550	整理調査。29年3月報告書刊行。
																	H29				0	埋蔵文化財発掘調査事業に1本化申請のため、上記に統合
																	H30				0	
																	H31				0	
																	H32				0	
			累計	30,626	0	21,047	9,579															
3	A	-	4	-	3	-	埋蔵文化財発掘調査事業(原町区)	原町区金沢地区外11地区	市	市	直接	完了	40,834	24	~	28	H23			0	発掘調査完了 7件	
																	H24	30,625		5,976	24,649	
																	H25			12,092	▲ 12,092	発掘調査完了 6件
																	H26			4,668	▲ 4,668	整理調査。
																	H27			1,701	▲ 1,701	整理調査。
																	H28			440	▲ 440	整理調査。29年3月報告書刊行。
																	H29				0	埋蔵文化財発掘調査事業に1本化申請のため、上記に統合
																	H30				0	
																	H31				0	
																	H32				0	
			累計	30,625	0	24,877	5,748															
19	A	-	4	-	1	-	学校施設環境改善事業(公立学校の耐震化)	小高区(小高中)	市	市	直接	完了	80,205	24	~	25	H23			0	25年3月、本体工事発注。	
																	H24	66,837		66,837	0	
																	H25			0	0	25年9月完了
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
			累計	66,837	0	66,837	0															
36	A	-	4	-	4	-	罹災者住宅移転発掘調査事業	南相馬市	市	市	直接	完了	24,000	25	~	30	H23			0		
																	H24			0		
																	H25	18,000		7,274	10,726	発掘調査完了 10件。
																	H26			2,620	▲ 2,620	発掘調査完了 5件。整理調査。
																	H27			1,350	▲ 1,350	整理調査。
																	H28			310	▲ 310	整理調査。
																	H29			2,419	▲ 2,419	整理作業
																	H30			559	▲ 559	
																	H31				0	
																	H32				0	
			累計	18,000	0	14,532	3,468															

37	◆	A	-	4	-	3	-	1	出土遺物整理 収蔵施設整備 事業	原町区	市	市	直接	完了	145,654	25	~	28	H23				0	不動産鑑定のみ実施。 26年11月不動産鑑定終了 27年7月整理室・用地取得。28年3月収蔵施設建設 28年10月棚購入
																			H24				0	
																			H25	81,193		394	80,799	
																			H26	31,928		164	31,764	
																			H27			111,186	▲ 111,186	
																			H28	3,400		4,311	▲ 911	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	116,521	0	116,055	466	
47		A	-	4	-	5	-		埋蔵文化財発 掘調査事業 (原町海老相 馬線道路改良 他)	南相馬市 原町海老 相馬線 他	県	県	直接	完了	90,168	25	~	29	H23				0	25年5月から埋蔵文化財試掘調査を開始 26年4月 26年度対象範囲試掘確認調査開始、7月終了 27年6月 27年度対象範囲試掘確認調査開始、3月報告書刊 行 28年5月 28年度対象範囲試掘確認調査開始、12月報告書 刊行
																			H24				0	
																			H25	67,626		12,503	55,123	
																			H26	0		1,518	▲ 1,518	
																			H27	0		1,619	▲ 1,619	
																			H28	0		730	▲ 730	
																			H29	0		0	0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	67,626	0	16,370	51,256	
54		A	-	4	-	6	-		復興工業団地 造成関連発掘 調査事業	南相馬市	市	市	直接	完了	11,900	25	~	26	H23				0	25年9~11月、26年2月発掘調査実施、完了。
																			H24				0	
																			H25	8,925		4,479	4,446	
																			H26	0		0	0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	8,925	0	4,479	4,446	
55		A	-	4	-	7	-		埋蔵文化財発 掘調査事業	南相馬市 右田・海 老地区 他	県	県	直接	完了	164,256	25	~	31	H23				0	25年6月から埋蔵文化財試掘調査を開始 26年6月 26年度対象範囲試掘確認調査開始、11月終了 27年7月 27年度対象範囲試掘確認調査開始、3月報告書刊 行 28年4月 28年度対象範囲試掘確認調査開始、12月報告書 刊行 29年4月 29年度対象範囲試掘確認調査開始、3月報告書刊 行 30年4月、30年度対象範囲試掘確認調査開始、1月報告書刊 行 31年4月、元年度対象範囲試掘確認調査開始、2月報告書刊 行
																			H24				0	
																			H25	123,192		47,967	75,225	
																			H26	0		5,314	▲ 5,314	
																			H27	0		20,791	▲ 20,791	
																			H28	0		9,427	▲ 9,427	
																			H29	0		1,911	▲ 1,911	
																			H30	0		1,146	▲ 1,146	
																			H31			428	▲ 428	
																			H32				0	
																			累計	123,192	0	86,984	36,208	

62	A	-	4	-	8	-	埋蔵文化財発掘調査事業	鹿島区南海老	市	市	直接	完了	7,973	26	~	27	H23				0	26年度から実施。 26年3月試掘調査完了。
																	H24				0	
																	H25			0		
																	H26	5,979		3,242	2,737	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	5,979	0	3,242	2,737	
																	市町村交付分		各年度別合計			
																	H23	0	0	0	0	
																	H24	158,714	0	80,441	78,273	
H25	108,118	0	34,588	73,530																		
H26	37,907	0	12,016	25,891																		
H27	0	0	115,938	▲ 115,938																		
H28	3,400	0	5,721	▲ 2,321																		
H29	0	0	8,545	▲ 8,545																		
H30	0	0	9,143	▲ 9,143																		
H31	0	0	7,366	▲ 7,366																		
H32	0	0	4,724	▲ 4,724																		
392,236	市町村交付分計	308,139	0	278,482	29,657																	
都道県交付分		各年度別合計																				
H23	0	0	0	0																		
H24	0	0	0	0																		
H25	190,818	0	60,470	130,348																		
H26	0	0	6,832	▲ 6,832																		
H27	0	0	22,410	▲ 22,410																		
H28	0	0	10,157	▲ 10,157																		
H29	0	0	1,911	▲ 1,911																		
H30	0	0	1,146	▲ 1,146																		
H31	0	0	428	▲ 428																		
H32	0	0	0	0																		
254,424	都道県交付分計	190,818	0	103,354	87,464																	
市町村都道県計		各年度別合計																				
H23	0	0	0	0																		
H24	158,714	0	80,441	78,273																		
H25	298,936	0	95,058	203,878																		
H26	37,907	0	18,848	19,059																		
H27	0	0	138,348	▲ 138,348																		
H28	3,400	0	15,878	▲ 12,478																		
H29	0	0	10,456	▲ 10,456																		
H30	0	0	10,289	▲ 10,289																		
H31	0	0	7,794	▲ 7,794																		
H32	0	0	4,724	▲ 4,724																		
646,660	合計	498,957	0	381,836	117,121																	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
																H23	H24
4	C-7-1-	水産業共同利用施設復興整備事業(水産業共同利用施設整備)	鹿島区真野川漁港	市	市	直接	完了	1,040,720	24	~	31	H23			0	H25.2一部実施設計完了。H25.3一部工事発注。H26.3一部工事完了 H25.8地質調査完了。H26.3実施設計・上水道給水管布設工事完了 H26.10施設工事発注。H27.2一部施設工事完了。H27.12完了予定。 H27.7施設工事発注 H28.3オイルフェンス工事以外完了 H29.3オイルフェンス工事(右岸)完了(繰越分) オイルフェンス巻取施設工事完了	
												H24	37,350		35,054		2,296
												H25	45,825		34,696		11,129
												H26	694,040		586,454		107,586
												H27	3,324		82,547		▲ 79,223
												H28			▲ 232		232
												H29			0		0
												H30			0		0
												H31			7,354		▲ 7,354
												H32			0		0
												累計	780,539	0	745,873		34,666
5	C-9-1-	木質バイオマス施設等緊急整備事業(木質バイオマス関連施設整備事業)	原町区	市	市	直接	完了	118,694	23	~	25	H23			74,500	H24年8月実施設計 H25年3月工事発注 H26年3月完了	
												H24	74,500		67,051		▲ 67,051
												H25		▲ 5,479	0		▲ 5,479
												H26			0		0
												H27			0		0
												H28			0		0
												H29			0		0
												H30			0		0
												H31			0		0
												H32			0		0
												累計	74,500	▲ 5,479	67,051		1,970
6	C-9-2-	木質バイオマス関連施設整備事業(木造公共建築物整備事業)	原町区	市	市	直接	完了	49,306	23	~	25	H23			31,500	H24年8月実施設計 H25年3月工事発注 H26年3月完了	
												H24	31,500		36,979		▲ 36,979
												H25		5,479	0		5,479
												H26			0		0
												H27			0		0
												H28			0		0
												H29			0		0
												H30			0		0
												H31			0		0
												H32			0		0
												累計	31,500	5,479	36,979		0
15	C-1-1-	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	右田地区他	県	県	直接	完了	127,968	23	~	25	H23			67,962	H24年1月に事業計画書作成業務を発注。 H26年1月完了。	
												H24	104,600		36,638		▲ 57,280
												H25	23,475		80,755		0
												H26			10,574		▲ 10,574
												H27			0		0
												H28			0		0
												H29			0		0
												H30		▲ 107	▲ 107		0
												H31			0		0
												H32			0		0
												累計	128,075	▲ 107	127,967		1
16	C-4-1-	被災地域農業復興総合支援事業(農業用施設整備等)	小高区 鹿島区 原町区	県	市	間接	完了	1,016,788	24	~	27	H23			0	平成25年2月18日着工 平成25年2月27日、3月8日、13日、21日、28日竣工 平成25年10月22日発注、平成25年11月27日導入、平成25年11月30日使用開始 平成26年10月8日着工、平成27年3月20日竣工 平成27年7月2日着工、平成28年3月18日竣工	
												H24	286,755		31,298		255,457
												H25	210,000		78,582		131,418
												H26			234,074		▲ 234,074
												H27	397,726		418,638		▲ 20,912
												H28			0		0
												H29		▲ 131,889	▲ 131,889		0
												H30			0		0
												H31			0		0
												H32			0		0
												累計	894,481	▲ 131,889	762,592		0

17	◆	C	-	4	-	1	-	1	被災地域農業復興総合支援事業(効果促進事業)	小高区 鹿島区 原町区	県	市	間接	完了	19,345	24	~	24	H23			0	平成24年6月30日開始、平成25年3月26日終了		
																			H24	18,488		15,475		3,013	
																			H25					0	平成25年国直轄で対応 シンポジウム16回開催
																			H26					0	
																			H27					0	
																			H28					0	
																			H29					0	
																			H30		▲ 3,012			▲ 3,012	
																			H31					0	
																			H32					0	
累計	18,488	▲ 3,012	15,475	1																					
18	◆	C	-	4	-	1	-	1	被災地域農業復興総合支援事業(効果促進事業)	小高区 鹿島区 原町区	市	市	直接	完了	73,942	24	~	27	H23			0	25年5月業務発注。26年3月完了 26年4月業務発注。27年3月完了		
																			H24					0	
																			H25	29,904		24,443		5,461	
																			H26	29,248		28,504		744	
																			H27					0	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32					0	
累計	59,152	0	52,947	6,205																					
20		C	-	4	-	2	-		被災地域農業復興総合支援事業(農業用施設整備等)	小高区 鹿島区 原町区	県	市	間接	完了	115,000	24	~	24	H23			0	平成24年10月30日着工、平成25年3月8日竣工		
																			H24	86,250		86,231		19	
																			H25					0	
																			H26					0	
																			H27					0	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32					0	
累計	86,250	0	86,231	19																					
21	◆	C	-	9	-	1	-	1	木質バイオマス施設等緊急整備事業(調査事業)	小高区 鹿島区 原町区	市	市	直接	完了	58,000	24	~	24	H23			0	H24年7月委託発注 H25年3月完了 24年度にて終了		
																			H24	46,400		46,400		0	
																			H25					0	
																			H26					0	
																			H27					0	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32					0	
累計	46,400	0	46,400	0																					
35		C	-	1	-	2	-		農山漁村地域復興基盤総合整備事業(復興整備実施計画)	八沢地区 他	県	県	直接	完了	64,893	24	~	25	H23			0	H24年12月に事業計画書作成業務を発注。 H25年12月完了。		
																			H24	64,893		64,893		0	
																			H25					0	
																			H26					0	
																			H27					0	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32					0	
累計	64,893	0	64,893	0																					
42		C	-	1	-	3	-		農山漁村地域復興基盤総合整備事業(漁港環境整備事業)	真野川漁港	県	県	直接	完了	298,389	25	~	29	H23			0	25年7月測量設計発注 26年10月積算委託発注 27年9月工事発注 30年3月工事完成		
																			H24					0	
																			H25	15,000		7,533		7,467	
																			H26	169,500		2,867		166,633	
																			H27	40,500		210,919		▲ 170,419	
																			H28			2,472		▲ 2,472	
																			H29					0	
																			H30		▲ 1,208			▲ 1,208	
																			H31					0	
																			H32					0	
累計	225,000	▲ 1,208	223,791	1																					

43	C	-	1	-	4	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	金沢・北泉地区	県	県	直接	完了	1,260,555	24	~	32	H23			0	地元説明会等により合意形成を図り、法手続きを終え、H25年3月に事業着手(実施設計に着手)した。		
																	H24	26,250		25,414		836	
																	H25	238,462		232,095		6,367	
																	H26	254,266		226,635		27,631	
																	H27	263,962		71,502		192,460	
																	H28			129,055		▲ 129,055	
																	H29		46,462	41,978		4,484	
																	H30		33,076	87,085		▲ 54,009	
																	H31	7,500	75,435	33,642		49,293	
																	H32			96,908		▲ 96,908	
累計	790,440	154,973	944,314	1,099																			
44	◆	C	-	4	-	3	-	被災地域農業復興総合支援事業(園芸施設整備・造成事業)	鹿島区	市	市	直接	完了	612,081	25	~	28	H23			0	用地取得が年度内に完了できないため、次年度に繰り越した。植物工場の運営管理者の公募をH26.3に実施した。	
																		H24					0
																		H25	160,000		0		160,000
																		H26	0		0		0
																		H27	334,344		324,776		9,568
																		H28			10,333		▲ 10,333
																		H29					0
																		H30					0
																		H31		▲ 4,679			▲ 4,679
																		H32					0
累計	494,344	▲ 4,679	335,109	154,556																			
48	C	-	1	-	5	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	八沢	県	県	直接	完了	1,475,351	25	~	27	H23			0	地元説明会等により合意形成を図り、H25年2月より法手続きに着手し、H25年12月計画確定。		
																	H24					0	
																	H25	175,335		175,335		0	
																	H26	1,368,742		98,693		1,270,049	
																	H27			832,485		▲ 832,485	
																	H28					0	
																	H29					0	
																	H30					0	
																	H31		▲ 437,563			▲ 437,563	
																	H32					0	
累計	1,544,077	▲ 437,563	1,106,513	1																			
49	C	-	1	-	6	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	原町東	県	県	直接	完了	3,336,894	25	~	27	H23			0	地元説明会等により合意形成を図り、H24年12月より法手続きに着手し、H25年7月計画確定。		
																	H24					0	
																	H25	176,475		156,386		20,089	
																	H26	2,556,802		427,223		2,129,579	
																	H27		67,500	1,903,925		▲ 1,836,425	
																	H28			15,137		▲ 15,137	
																	H29					0	
																	H30		▲ 291,558			▲ 291,558	
																	H31		▲ 6,546			▲ 6,546	
																	H32					0	
累計	2,733,277	▲ 230,604	2,502,671	2																			
50	C	-	1	-	7	-	農山漁村地域復興基盤総合整備事業(復興整備実施計画作成)	飯崎	県	県	直接	完了	10,000	25	~	25	H23			0	H26年11月災害計画調査委託発注。H26年3月完了。		
																	H24					0	
																	H25	10,000		9,999		1	
																	H26					0	
																	H27					0	
																	H28					0	
																	H29					0	
																	H30					0	
																	H31					0	
																	H32					0	
累計	10,000	0	9,999	1																			

51	C	-	4	-	3	-	被災地域農業復興総合支援事業(園芸施設整備事業)	鹿島区	県	市	間接	完了	1,192,321	25	~	28	H23				0	平成26年度繰越 平成27年度に延期 平成27年12月21日着工、平成28年11月竣工予定(H28債務負担行為設定) 平成29年2月10日完了
																	H24				0	
																	H25	900,000			900,000	
																	H26				0	
																	H27			894,240	▲ 894,240	
																	H28				0	
																	H29				0	
																	H30		▲ 5,759		▲ 5,759	
																	H31				0	
																	H32				0	
累計	900,000	▲ 5,759	894,240	1																		
56	C	-	1	-	8	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	右田・海老地区	県	県	直接	完了	825,647	25	~	27	H23				0	H25年10月、実施設計契約。H25年11月、境界測量契約。 H26年12月、区画整理工契約。 H27年7月、区画整理工契約。
																	H24				0	
																	H25	127,642		82,396	45,246	
																	H26	753,900		396,730	357,170	
																	H27			147,262	▲ 147,262	
																	H28		▲ 240,531	▲ 7,153	▲ 233,378	
																	H29		▲ 3,470		▲ 3,470	
																	H30		▲ 18,306		▲ 18,306	
																	H31				0	
																	H32				0	
累計	881,542	▲ 262,307	619,235	0																		
57	C	-	1	-	9	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	真野地区	県	県	直接	完了	208,053	25	~	27	H23				0	H25年10月、実施設計・境界測量契約。 H26年12月、換地業務契約。 H27年10月、区画整理工契約。
																	H24				0	
																	H25	82,027		61,155	20,872	
																	H26	676,950		12,894	664,056	
																	H27			83,364	▲ 83,364	
																	H28		▲ 600,478	▲ 1,374	▲ 599,104	
																	H29				0	
																	H30		▲ 2,459		▲ 2,459	
																	H31				0	
																	H32				0	
累計	758,977	▲ 602,937	156,039	1																		
58	C	-	1	-	10	-	農山漁村地域復興基盤総合整備事業(集落排水整備)	鹿島西部地区農業集落排水処理施設	市	市	直接	完了	249,336	25	~	28	H23				0	H26.2月基本設計発注。(H26.5月完了) H26.7月詳細設計発注。H27.2月、完成 実施設計、工事監理委託、土木・機械・電気設備工事年度内完
																	H24				0	
																	H25	1,695		1,701	▲ 6	
																	H26	9,375		9,153	222	
																	H27	175,932		130,218	45,714	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	187,002	0	141,072	45,930																		

59	◆	C	-	1	-	1	-	1	復興基盤総合整備地形図作成事業	真野地区	市	市	直接	完了	2,468	25	~	25	H23				0	H26.2月発注。 H26.4月完了
																			H24				0	
																			H25	1,974		1,814	160	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	1,974	0	1,814	160																				
60		C	-	1	-	11	-		農山漁村地域復興基盤総合整備事業(農地整備事業)	原町南部地区	県	県	直接	完了	533,479	25	~	27	H23				0	H25年促進費支出 H26年9月設計業務契約、H27年12月完了予定 H27年10月、区画整理工契約。 H28年8月、管水路工契約。
																			H24				0	
																			H25	236,533		69,283	167,250	
																			H26	208,725		44,319	164,406	
																			H27	29,475	▲ 67,500	182,599	▲ 220,624	
																			H28			103,907	▲ 103,907	
																			H29				0	
																			H30		▲ 7,124		▲ 7,124	
																			H31				0	
																			H32				0	
累計	474,733	▲ 74,624	400,108	1																				
61	◆	C	-	1	-	6	-	1	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	原町第1	県	県	直接	完了	303,958	25	~	27	H23				0	H26年1月、埋蔵文化財発掘調査契約。 H26年4月、埋蔵文化財発掘調査契約。 H27年4月、埋蔵文化財発掘調査契約。
																			H24				0	
																			H25	2,353		2,353	0	
																			H26	196,488		165,804	30,684	
																			H27	105,316		75,010	30,306	
																			H28		▲ 7,577		▲ 7,577	
																			H29		▲ 53,413		▲ 53,413	
																			H30				0	
																			H31				0	
																			H32				0	
累計	304,157	▲ 60,990	243,167	0																				
64		C	-	7	-	2			水産業共同利用施設復興整備事業	原町区	市	市	直接	完了	28,476	28	~	29	H23				0	平成28年7月設計等委託契約。平成29年2月改修工事契約。平成29年5月備品購入契約。平成29年8月完了。
																			H24				0	
																			H25				0	
																			H26				0	
																			H27			0	0	
																			H28	21,357		14,823	6,534	
																			H29			6,364	▲ 6,364	
																			H30				0	
																			H31				0	
																			H32				0	
累計	21,357	0	21,187	170																				
70	◆	C	-	7	-	1	-	1	水産業共同利用施設復興整備事業	鹿島区	市	市	直接	完了	5,849	31	~	31	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31		4,679	4,659	20	
																			H32				0	
累計	0	4,679	4,659	20																				

市町村 交付分	各年度 別合計	H23	106,000	0	0	106,000
		H24	83,750	0	185,484	▲ 101,734
		H25	239,398	0	62,654	176,744
		H26	732,663	0	624,111	108,552
		H27	513,600	0	537,541	▲ 23,941
		H28	21,357	0	24,924	▲ 3,567
		H29	0	0	6,364	▲ 6,364
		H30	0	0	0	0
		H31	0	0	12,013	▲ 12,013
		H32	0	0	0	0
2,238,872	市町村交付分 計	1,696,768	0	1,453,091	243,677	
都道府 県交付分	各年度 別合計	H23	104,600	0	36,638	67,962
		H24	506,111	0	304,066	202,045
		H25	2,173,827	0	875,117	1,298,710
		H26	6,185,373	0	1,619,813	4,565,560
		H27	836,979	0	4,819,944	▲ 3,982,965
		H28	0	▲ 848,586	242,044	▲ 1,090,630
		H29	0	▲ 142,310	41,978	▲ 184,288
		H30	0	▲ 296,457	87,085	▲ 383,542
		H31	7,500	▲ 368,674	33,642	▲ 394,816
		H32	0	0	96,908	▲ 96,908
10,788,641	都道府県交付分 計	9,814,390	▲ 1,656,027	8,157,235	1,128	
市町村 都道府 県計	各年度 別合計	H23	210,600	0	36,638	173,962
		H24	589,861	0	489,550	100,311
		H25	2,413,225	0	937,771	1,475,454
		H26	6,918,036	0	2,243,924	4,674,112
		H27	1,350,579	0	5,357,485	▲ 4,006,906
		H28	21,357	▲ 848,586	266,968	▲ 1,094,197
		H29	0	▲ 142,310	48,342	▲ 190,652
		H30	0	▲ 296,457	87,085	▲ 383,542
		H31	7,500	▲ 368,674	45,655	▲ 406,829
		H32	0	0	96,908	▲ 96,908
13,027,513	合計	11,511,158	▲ 1,656,027	9,610,326	244,805	

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
7	D - 4 - 1 -	災害公営住宅 整備事業(小高 区)	小高区	市	市	直接	完了	1,038,037	24 ~ 27	H23			0	0	25年9月岡田地区(万ヶ迫団地)実施設計発注。26年3月東町地区(農協跡地外)CMr発注。 平成27年2月東町地区(農協跡地外)本体工事発注、27年3月岡田地区(万ヶ迫団地)、小高区市街中心部本体工事発注 平成28年2月東町地区(農協跡地外)完了、28年3月岡田地区(万ヶ迫団地)、小高区市街中心部完了
										H24	180,153		0	180,153	
										H25	764,312		25,650	738,662	
										H26	0		454,116	▲ 454,116	
										H27	26,655		469,099	▲ 442,444	
										H28			▲ 12,155	12,155	
										H29			5	▲ 5	
										H30			2	▲ 2	
										H31		▲ 62,838	▲ 62,838	0	
										H32				0	
累計	971,120	▲ 62,838	873,879	34,403											
8	D - 4 - 2 -	災害公営住宅 整備事業(鹿島 区)	鹿島区	市	市	直接	完了	2,522,264	23 ~ 27	H23	154,309			154,309	24年8月西町地区、西川原用地買収。24年7月西町地区、西川原実施設計発注。25年3月西川原地区造成工事発注。 25年6月西町地区本体工事発注。25年7月西川原第二地区用地買収。25年8月西川原地区本体工事発注。25年9月西川原第二地区実施設計発注。26年3月西川原地区完了。 26年9月西町地区完了。西川原第二地区本体工事26年9月発注。 平成28年3月西川原第二地区完了
										H24	1,081,313		126,146	955,167	
										H25	365,019		778,785	▲ 413,766	
										H26	654,441		315,696	338,745	
										H27			647,594	▲ 647,594	
										H28			6,663	▲ 6,663	
										H29				0	
										H30				0	
										H31		▲ 48,104	▲ 48,104	0	
										H32				0	
累計	2,255,082	▲ 48,104	1,826,780	380,198											

9	D	4	3	-	災害公営住宅整備事業(原町区)	原町区	市	市	直接	完了	5,654,565	23	~	27	H23	698,276		698,276	24年7月大町地区(旧市立病院跡地、大町駐車場)実施設計発注。24年12月大町地区(大町駐車場)用地買収。25年1月大町地区(旧市立病院跡地)用地買収。
															H24	1,904,452	413,590	1,490,862	
															H25	3,144,495	802,719	2,341,776	
															H26	0	2,229,760	▲ 2,229,760	
															H27		1,583,596	▲ 1,583,596	
															H28	▲ 321,749	7,003	▲ 328,752	
															H29	▲ 365,520	12	▲ 365,532	
															H30			0	
															H31	▲ 112,207	▲ 112,207	0	
															H32			0	
累計	5,747,223	▲ 799,476	4,924,473	23,274															
10	D	23	1	-	防災集団移転促進事業(鹿島区)	鹿島区	市	市	直接	完了	7,310,628	24	~	29	H23			0	24年12月住宅団地用地買収開始。25年3月住宅団地造成発注。24年8月移転費用補助金申請業務開始。住宅団地9地区造成完了、2地区発注済。25年9月移転元買取開始。住宅団地全地区(11地区)造成完了。移転元買取88%(筆数へ-ス)完了。補助金実績63件
															H24	5,311,454	132,669	5,178,785	
															H25	857,986	2,857,714	▲ 1,999,728	
															H26	227,357	1,711,280	▲ 1,483,923	
															H27		456,826	▲ 456,826	
															H28		153,257	▲ 153,257	
															H29		11,102	▲ 11,102	
															H30			0	
															H31			0	
															H32		▲ 619,374	619,374	
累計	6,396,797	0	4,703,474	1,693,323															
11	D	23	1	-	防災集団移転促進事業(鹿島区)	鹿島区	市	市	直接	完了	357,262	24	~	29	H23			0	24年4月住宅団地画検討業務発注。24年7月支援業務発注。24年7月測量設計業務発注(3力年)。24年7月支援業務発注(3力年)。測量設計11地区業務完了。24年7月支援業務発注(4力年)(委託期間変更)24年7月支援業務発注(5力年)(委託期間変更)24年7月支援業務発注(6力年)(委託期間変更)24年7月支援業務発注(5力年)(支援業務完了)
															H24	127,020	43,460	83,560	
															H25	58,348	146,488	▲ 88,140	
															H26	82,576	56,025	26,551	
															H27		17,253	▲ 17,253	
															H28		4,299	▲ 4,299	
															H29		210	▲ 210	
															H30			0	
															H31			0	
															H32			0	
累計	267,944	0	267,735	209															

23	◆	D	-	1	-	1	-	1	震災対応復旧・復興事業のための輸送経路改善事業	鹿島区	市	市	直接	完了	35,520	24	~	26	H23			0	24年7月 管理運営計画策定業務発注。24年11月 協議資料策定業務・環境保全対策業務・補償積算業務・土質調査業務 発注。		
																			H24	28,416		9,506		18,910	
																			H25			18,910		▲ 18,910	24年9月実施設計発注。25年3月繰越明許。26年3月完了。
																			H26					0	
																			H27					0	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32					0	
累計	28,416	0	28,416	0																					
24		D	-	1	-	2	-		道路事業(市街地相互の接続道路)	原町海老相馬線	県	県	直接	完了	1,951,000	24	~	30	H23			0	24年5月 道路詳細設計発注。24年9月地質調査発注。		
																			H24	620,000		30,671		589,329	
																			H25	292,000		224,376		67,624	25年10月用地測量発注。26年3月橋梁下部工事発注。
																			H26	216,000		363,846		▲ 147,846	26年7月道路改良工事発注済。
																			H27	432,800		456,025		▲ 23,225	28年3月、道路改良工事実施。
																			H28	0		352,590		▲ 352,590	29年3月、橋梁上部工事、道路改良工事、用地補償実施。
																			H29			105,524		▲ 105,524	30年3月、道路改良工事実施。
																			H30					0	
																			H31					0	
																			H32					0	
累計	1,560,800	0	1,533,032	27,768																					
25		D	-	1	-	3	-		道路事業(市街地相互の接続道路)	北泉小高線	県	県	直接	完了	2,155,000	24	~	28	H23			0	24年12月地質調査発注。25年1月道路詳細設計発注。		
																			H24	620,000		13,683		606,317	
																			H25	260,000		116,114		143,886	26年3月道路詳細設計完。25年8月橋梁詳細設計完。
																			H26	200,000		709,549		▲ 509,549	26年7月道路改良工事、橋梁下部工事発注済。
																			H27	644,000		398,383		245,617	28年3月、道路改良工事、橋梁下部工事実施。
																			H28			338,582		▲ 338,582	29年3月、用地補償、道路改良工事実施。
																			H29			147,689		▲ 147,689	30年3月完了
																			H30					0	
																			H31					0	
																			H32					0	
累計	1,724,000	0	1,724,000	0																					
26	◆	D	-	4	-	1	-	1	災害公営住宅整備計画策定支援事業	南相馬市他	市	市	直接	完了	31,500	24	~	24	H23			0	24年11月福島県と策定支援に関する協定書締結。		
																			H24	25,200		24,780		420	
																			H25					0	
																			H26					0	
																			H27					0	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32					0	
累計	25,200	0	24,780	420																					
27	◆	D	-	20	-	1	-	1	都市防災推進事業(災害記録編纂事業)	小高区 鹿島区 原町区	市	市	直接	完了	10,878	24	~	24	H23			0	24年10月業務発注。24年度にて終了。		
																			H24	8,702		5,863		2,839	
																			H25					0	
																			H26					0	
																			H27					0	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32					0	
累計	8,702	0	5,863	2,839																					

28	◆	D	-	23	-	1	-	1	復興作業支援事業	小高区 鹿島区 原町区	市	市	直接	完了	250,000	24	~	28	H23			0	7月より施行。 申請件数13件、うち5件の支出が25年度に繰越。 補助金交付件数8件 補助金交付件数4件 補助金交付件数8件 補助金交付件数15件	
																			H24	120,000		45,406		74,594
																			H25	80,000		16,800		63,200
																			H26			16,000		▲ 16,000
																			H27			28,000		▲ 28,000
																			H28			69,877		▲ 69,877
																			H29					0
																			H30					0
																			H31					0
																			H32					0
																			累計	200,000	0	176,083		23,917
																			29	◆	D	-		23
H24	56,000		48,133	7,867																				
H25				0																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	56,000	0	48,133	7,867																				
30		D	-	23	-	3	-		防災集団移転促進事業(小高区)	小高区	市	市	直接	完了	259,414	24	~	29					H23	
																			H24	126,505		38,588	87,917	
																			H25			55,650	▲ 55,650	
																			H26	68,055		47,247	20,808	
																			H27			20,129	▲ 20,129	
																			H28			28,484	▲ 28,484	
																			H29			4,216	▲ 4,216	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	194,560	0	194,314	246	
																			31	★	F	-	2	-
H24	3,019,227		50,694	2,968,533																				
H25	46,960		497,990	▲ 451,030																				
H26	42,135		200,400	▲ 158,265																				
H27	1,635,979		442,886	1,193,093																				
H28	256,358		389,802	▲ 133,444																				
H29			156,937	▲ 156,937																				
H30			102,101	▲ 102,101																				
H31		▲ 574,069	184,078	▲ 758,147																				
H32		▲ 2,145	268,808	▲ 270,953																				
累計	5,000,659	▲ 576,214	2,293,696	2,130,749																				
32		D	-	1	-	4	-		道路事業(市街地相互の接続道路)	鹿島区 2-8号線	市	市	直接	完了	179,743	24	~	31						
																			H24	7,750		7,659	91	
																			H25	29,760		0	29,760	
																			H26	59,055		83,281	▲ 24,226	
																			H27	11,999		9,669	2,330	
																			H28	30,736		12,340	18,396	
																			H29			21,027	▲ 21,027	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	139,300	0	133,976	5,324	

33	D	-	13	-	1	-	住宅・建築物 安全ストック形 成事業(がけ 地近接等危険 住宅移転事 業)	南相馬市	市	市	直接	完了	1,434,806	24	~	32	H23			0	平成24年度 支払い3件	
																	H24	330,000		10,233	319,767	
																	H25	330,000		115,942	214,058	平成25年度 支払い37件
																	H26	416,104		209,490	206,614	平成26年度 支払い58件
																	H27			154,134	▲ 154,134	平成27年度 支払い19件⇒40件
																	H28			105,775	▲ 105,775	平成28年度 支払い33件⇒31件
																	H29			50,381	▲ 50,381	平成29年度 支払い14件
																	H30			48,147	▲ 48,147	平成30年度 支払い13件
																	H31			22,289	▲ 22,289	平成31年度 支払い7件
																	H32			21,833	▲ 21,833	令和2年度 支払い6件
累計	1,076,104	0	738,224	337,880																		
38	D	-	1	-	5	-	道路事業(市街 地相互の接続 道路)	原町区 萱浜電線	市	市	直接	完了	588,200	25	~	31	H23			0		
																	H24				0	
																	H25	102,300		22,858	79,442	25年7月実施設計発注繰越。
																	H26	0		3,601	▲ 3,601	27年3月実施設計完了。
																	H27			61,394	▲ 61,394	27年8月委託業務発注、12月完了。
																	H28	133,377	118,807	100,825	151,359	29年3月完了。28年10月工事発注繰越。
																	H29		101,370	97,756	3,614	
																	H30			120,397	▲ 120,397	
																	H31			6,787	▲ 6,787	
																	H32				0	
累計	235,677	220,177	413,618	42,236																		
39	D	-	5	-	1	-	災害公営住宅 家賃低廉化事 業	小高区 鹿島区 原町区	市	市	直接	完了	1,526,315	25	~	32	H23			0		
																	H24				0	
																	H25	23,733		0	23,733	
																	H26	63,184		33,941	29,243	26年3月西川原地区完了。26年9月西町地区完了。27年2月大町地区(旧市立病院跡地)完了。27年3月大町地区(大町駐車場)完了
																	H27	284,277		138,496	145,781	28年2月東町地区(農協跡地外)、大町地区(サティ跡地)、萱浜地区完了、28年3月岡田地区(万ヶ迫団地)、小高区市街中心部、西川原第二地区完了、原町区中部完了
																	H28	141,890	172,276	270,903	43,263	
																	H29		235,303	275,317	▲ 40,014	
																	H30			274,187	▲ 274,187	
																	H31		412,714	215,768	196,946	
																	H32		2,145	126,910	▲ 124,765	
累計	513,084	822,438	1,335,522	0																		
40	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	小高区 鹿島区 原町区	市	市	直接	完了	200,441	25	~	32	H23			0		
																	H24				0	
																	H25	4,368		0	4,368	
																	H26	4,061		2,997	1,064	26年3月西川原地区完了。26年9月西町地区完了。27年2月大町地区(旧市立病院跡地)完了。27年3月大町地区(大町駐車場)完了
																	H27	11,029		16,304	▲ 5,275	28年2月東町地区(農協跡地外)、大町地区(サティ跡地)、萱浜地区完了、28年3月岡田地区(万ヶ迫団地)、小高区市街中心部、西川原第二地区完了、原町区中部完了
																	H28	35,379	30,666	28,949	37,096	
																	H29		28,847	29,459	▲ 612	
																	H30			26,831	▲ 26,831	
																	H31		35,978	24,182	11,796	
																	H32			21,477	▲ 21,477	
累計	54,837	95,491	150,199	129																		
41	D	-	23	-	3	-	防災集団移転 促進事業(小 高区)	小高区	市	市	直接	完了	2,817,311	25	~	29	H23			0	24年8月移転費用補助金申請業務開始。	
																	H24			1,155	▲ 1,155	
																	H25	1,834,408		1,717	1,832,691	24年8月移転費用補助金申請業務開始。
																	H26	0		148,925	▲ 148,925	移転元買取4%(筆数へ-ス)完了。補助金実績33件
																	H27			1,797,379	▲ 1,797,379	移転元買取79%(筆数へ-ス)完了。補助金実績51件
																	H28	630,738		301,054	329,684	移転元買取96%(筆数へ-ス)完了。補助金実績32件
																	H29			70,396	▲ 70,396	移転元買取100%(筆数へ-ス)完了。補助金実績2件
																	H30			3	▲ 3	
																	H31				0	
																	H32				0	
累計	2,465,146	0	2,320,629	144,517																		

45	◆	D	-	4	-	2	-	1	災害公営住宅 駐車場整備事 業(鹿島区)	鹿島区	市	市	直接	完了	38,063	25	~	27	H23				0	25年6月西町地区本体工事発注。25年8月西川原地区本体工事 発注。26年3月西川原地区完了。 26年9月西町地区完了。西川原第二地区本体工事26年9月発 注。 平成28年3月西川原第二地区完了
																			H24				0	
																			H25	19,877		8,964	10,913	
																			H26	10,572		152	10,420	
																			H27			2,026	▲ 2,026	
																			H28			▲ 2	2	
																			H29				0	
																			H30			2	▲ 2	
																			H31				0	
																			H32				0	
累計	30,449	0	11,142	19,307																				
46	◆	D	-	4	-	3	-	1	災害公営住宅 駐車場整備事 業(原町区)	原町区	市	市	直接	完了	90,341	25	~	27	H23				0	25年6月大町地区(旧市立病院跡地、大町駐車場)本体工事発 注。 27年2月大町地区(旧市立病院跡地)完了、27年3月大町地区 (大町駐車場)完了、26年7月大町地区(サティ跡地)本体工事発 注、27年2月萱浜地区本体工事発注、27年3月原町区中部本体 工事発注。 28年2月大町地区(サティ跡地)、萱浜地区完了、28年3月原町区 中部完了
																			H24				0	
																			H25	72,272		2,030	70,242	
																			H26	0		10,267	▲ 10,267	
																			H27			21,867	▲ 21,867	
																			H28			▲ 2	2	
																			H29				0	
																			H30			2	▲ 2	
																			H31				0	
																			H32				0	
累計	72,272	0	34,164	38,108																				
52	◆	D	-	1	-	3	-	1	交通インフラ検 討事業	小高区	県	県	直接	完了	17,446	25	~	25	H23				0	25年11月地質調査、道路概略設計発注。
																			H24				0	
																			H25	40,000		10,696	29,304	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29		▲ 26,043		▲ 26,043	
																			H30				0	
																			H31				0	
																			H32				0	
累計	40,000	▲ 26,043	10,696	3,261																				
53	★	F	-	4	-	1	-	1	市街地復興効 果促進事業 (県分)	南相馬市	県	県	直接	完了	104,653	25	~	32	H23				0	25年8月 土量調査委託、用地取得コーディネート委託 26年9月 用地取得コーディネート委託 27年11月 海拔標示版設置工事 外 28年4月 東日本大震災記録保存委託、用地取得支援コーデ ィネート委託 29年4月 用地取得支援コーディネート委託
																			H24				0	
																			H25	301,922		2,212	299,710	
																			H26			6,780	▲ 6,780	
																			H27			26,308	▲ 26,308	
																			H28			2,705	▲ 2,705	
																			H29				0	
																			H30		▲ 218,200		▲ 218,200	
																			H31			0	0	
																			H32				0	
累計	301,922	▲ 218,200	38,005	45,717																				

63	◆	D	-	4	-	1	-	2	災害公営住宅 駐車場整備事 業(小高区)	小高区	市	市	直接	完了	21,240	26	~	27	H23				0	平成27年2月東町地区(農協跡地外)本体工事発注、27年3月岡 田地区(万ヶ迫団地)、小高区市街中心部本体工事発注 平成28年2月東町地区(農協跡地外)完了、28年3月岡田地区 (万ヶ迫団地)、小高区市街中心部完了
																			H24				0	
																			H25			0	0	
																			H26	16,992		0	16,992	
																			H27			9,582	▲ 9,582	
																			H28			▲ 1	1	
																			H29			1	▲ 1	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	16,992	0	9,582	7,410	
65		D	-	1	-	6	-		道路事業(市 街地相互の接 続道路)[補助 率変更分]	北泉小高 線	県	県	直接	完了	194,000	28	~	29	H23				0	29年4月、道路改良工、30年3月完了
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28		111,600	32,413	79,187	
																			H29		38,750	88,505	▲ 49,755	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	0	150,350	120,918	29,432	
66		D	-	5	-	2	-		災害公営住宅 家賃低廉化事 業(補助率変 更分)	小高区 鹿島区 原町区	市	市	直接	完了	173,404	31	~	32	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31		144,503	29,517	114,986	
																			H32			108,032	▲ 108,032	
																			累計	0	144,503	137,549	6,954	
67	◆	D	-	4	-	1	-	3	災害公営住宅 周辺道路等整 備事業(小高 区)	小高区	市	市	直接	完了	71,816	24	~	27	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31		57,452	57,452	0	
																			H32				0	
																			累計	0	57,452	57,452	0	
68	◆	D	-	4	-	2	-	2	災害公営住宅 周辺道路等整 備事業(鹿島 区)	鹿島区	市	市	直接	完了	54,977	23	~	27	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31		43,981	43,981	0	
																			H32				0	
																			累計	0	43,981	43,981	0	

69	◆	D	-	4	-	3	-	2	災害公営住宅 周辺道路等整 備事業(原町 区)	原町区	市	市	直接	完了	128,238	23	~	27	H23				0		
																			H24				0		
																			H25				0		
																			H26				0		
																			H27				0		
																			H28				0		
																			H29				0		
																			H30				0		
																			H31	102,590		102,590	0		
																			H32				0		
																			累計	0	102,590	102,590	0		
																			市町村 交付分	各年度 別合計	H23	852,585	0	0	852,585
																					H24	17,202,227	0	1,516,005	15,686,222
																					H25	10,394,196	0	8,840,318	1,553,878
																					H26	2,427,254	0	7,918,361	▲ 5,491,107
																					H27	2,012,483	0	7,717,893	▲ 5,705,410
																					H28	1,973,048	0	1,966,827	6,221
																					H29	0	0	815,215	▲ 815,215
																					H30	0	0	561,676	▲ 561,676
H31	0	0	463,495	▲ 463,495																					
H32	0	0	▲ 1,242,496	1,242,496																					
40,908,065	市町村交付分 計	34,861,793	0	28,557,294	6,304,499																				
都道県 交付分	各年度 別合計	H23	0	0	0	0																			
		H24	1,240,000	0	44,354	1,195,646																			
		H25	893,922	0	353,398	540,524																			
		H26	416,000	0	1,080,175	▲ 664,175																			
		H27	1,076,800	0	880,716	196,084																			
		H28	0	111,600	726,290	▲ 614,690																			
		H29	0	12,707	341,718	▲ 329,011																			
		H30	0	▲ 218,200	0	▲ 218,200																			
		H31	0	0	0	0																			
		H32	0	0	0	0																			
4,422,099	都道県交付分 計	3,626,722	▲ 93,893	3,426,651	106,178																				
市町村 都道県 計	各年度 別合計	H23	852,585	0	0	852,585																			
		H24	18,442,227	0	1,560,359	16,881,868																			
		H25	11,288,118	0	9,193,716	2,094,402																			
		H26	2,843,254	0	8,998,536	▲ 6,155,282																			
		H27	3,089,283	0	8,598,609	▲ 5,509,326																			
		H28	1,973,048	111,600	2,693,117	▲ 608,469																			
		H29	0	12,707	1,156,933	▲ 1,144,226																			
		H30	0	▲ 218,200	561,676	▲ 779,876																			
		H31	0	0	463,495	▲ 463,495																			
		H32	0	0	▲ 1,242,496	1,242,496																			
45,330,164	合計	38,488,515	▲ 93,893	31,983,945	6,410,677																				

(様式2E)

南相馬市

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況									
34	E-1-1-	低炭素社会対応型浄化槽等集中導入事業(南相馬市浄化槽設置整備復興事業)	南相馬市	市	市	直接	完了	289,740	24 ~ 32	H23				0	平成24年10月3日から受付開始。31件に交付決定及び支払い済み。内訳(5人槽:7基、6~7人槽:20基、8~10人槽:4基)									
										H24	32,602		9,597	23,005										
										H25	70,794		26,087	44,707										
										H26	19,561		32,460	▲ 12,899	87件に交付決定及び支払済み。内訳(5人槽:22基、6~7人槽:57基、8~10人槽:7基、撤去:1基)									
										H27			41,538	▲ 41,538	交付申請件数112件(5人槽:33基、6~7人槽:66基、8~10人槽:7基、11~20人槽:1基、撤去:5基)									
										H28	69,552		33,212	36,340	交付申請件数145件(5人槽:46基、6~7人槽:83基、8~10人槽:10基、撤去:6基)									
										H29			26,385	▲ 26,385	交付申請件数112件(5人槽:33基、6~7人槽:70基、8~10人槽:5基、21~30人槽:1基、撤去:3基)									
										H30	11,174		19,027	▲ 7,853	交付申請件数86件(5人槽:23基、6~7人槽:55基、8~10人槽:7基、11~20人槽:1基)									
										H31	13,620		9,158	4,462	交付申請件数64件(5人槽:23基、6~7人槽:55基、8~10人槽:7基、11~20人槽:1基)									
										H32			3,498	▲ 3,498	交付申請件数32件(5人槽:18基、6~7人槽:10基、8~10人槽:2基、11~20人槽:1基、撤去1基)									
										累計	217,303	0	200,962	16,341										
												市町村 交付分	各年度 別合計		H23	0	0	0	0					
															H24	32,602	0	9,597	23,005					
					H25	70,794	0	26,087	44,707															
					H26	19,561	0	32,460	▲ 12,899															
					H27	0	0	41,538	▲ 41,538															
					H28	69,552	0	33,212	36,340															
					H29	0	0	26,385	▲ 26,385															
					H30	11,174	0	19,027	▲ 7,853															
					H31	13,620	0	9,158	4,462															
					H32	0	0	3,498	▲ 3,498															
					289,740	市町村交付分 計	217,303	0	200,962	16,341														
		都道府 県交付分	各年度 別合計		H23	0	0	0	0															
					H24	0	0	0	0															
					H25	0	0	0	0															
					H26	0	0	0	0															
					H27	0	0	0	0															
					H28	0	0	0	0															
					H29	0	0	0	0															
					H30	0	0	0	0															
					H31	0	0	0	0															
					H32	0	0	0	0															
					0	都道府県交付分 計	0	0	0	0														

市町村 都道県 計	各年度 別合計	H23	0	0	0	0
		H24	32,602	0	9,597	23,005
		H25	70,794	0	26,087	44,707
		H26	19,561	0	32,460	▲ 12,899
		H27	0	0	41,538	▲ 41,538
		H28	69,552	0	33,212	36,340
		H29	0	0	26,385	▲ 26,385
		H30	11,174	0	19,027	▲ 7,853
		H31	13,620	0	9,158	4,462
		H32	0	0	3,498	▲ 3,498
		289,740	合計	217,303	0	200,962